

BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements of roads from Amruthahalli main road to Hottappa Layout in Ward No 07, Byatarayanapura, Kodigehalli Sub Division
2	Amount of Work Portion	-
3	Estimate cost	40.00 Lakhs
4	Name Of Contractor	Sri Sambashiva
5	Agreement No.	88/2016-17
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/88/2016-17 Date: 03.08.2016
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	01-10-2016
9	Date of receipt of application in the sub-division office	01-10-2016
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	30%
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	628 Days
15	Date of recommending time limit applied for	01-10-2016
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	70%

18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Whether the notice as per clause has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to small work has been held on work spot. Hence work delay
22	Remarks of the EE with the daily rate of penalty proposed	Est may be approved from 01-10-16, to 20-6-18, Penalty Re. 9050 = 00 Depend

M. L. N. D.
Assistant Engineer

Chandrabhaga
Executive Engineer
Byatarayanapura Division,

Asst. Executive Engineer
Kodigehalli Sub Division
Yelahanka Division,
B.B.M.P.,
Bangalore.

Chief Engineer
Yelahanka Zone